

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX – SPSR Nellore District-Package No. AP .IX LB08 in respect of work "Construction of Bridge on the road from Nellore-Podalakur road to Buja Buja Nellore via Sramikanagar at KM 0/8 to 1/0 in SPSR Nellore District – Granting of Post-facto Extension of Agreement Time upto 21.10.2012 for a period of 127 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1994

Dated:03-11-2012.
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept, dated.17.09.2010.
- 2). From the ENC(PR), PMGSY, Lr.No.DEE.IV/W4/PMGSY Ph. IX-LB08/2010, dated 3-10-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby grant post-facto Extension of Agreement Time upto 21.10.2012 for a period of 127 days without penalty towards the work "Construction of Bridge on the road from Nellore-Podalakur Road to Buja Buja Nellore via Sramikanagar at KM 0/8 to 1/0 in SPSR Nellore District under PMGSY Phase IX Package No. AP IX LB08.as the delay is not attributed by the Contractor due to approval of design of bridge, shifting of electrical poles, shifting of water pipe lines and due to ceasing of sand quarry by the Government as per High court orders.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), SPSR Nellore District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/Sf.

//FORWARDED BY ORDER//

SECTION OFFICER